

September 16, 2008
NOON
Commission Room

The Commissioners of the City of Horton met for a special meeting on Tuesday, September 16, 2008 at noon in the City Hall Commission Room.

Mayor Lentz called the meeting to order at 12:20 p.m.

Present: Mayor Lentz and Commissioners Krug, Forkenbrock, Davies and Luscombe.

Donna Crawford and Dax Mayes from Governmental Assistance Services were present as administrators for the KAN STEP grant for the community building. Don Marrs from DMA Architects, PA was also present to explain the plans for the building to the Commission. The bid documents and architects estimates were shown to the Commission. These were completed in 2006 and will all have to be redone since the material wasn't ordered at the time of the acceptance of the bids. Due to inflation the costs will definitely be more than the previous bids.

Mr. Marrs advised the Commission that the building would be moved about 10' to the south and a little to the east of the present site due to the soil composition. The next step would be to go out for bids. This process will take approximately 30-45 days. The iron structure needs to be taken down and the concrete slab removed to prepare for 2' of fill and then the new foundation and floor.

Motion by Commissioner Davies to give permission to bid the materials for the project including the concrete for the cost to put in a new foundation system and the materials for the building according to the blueprint presented that elevates the building and shifts it to the south and the City will proceed with taking down the red iron and removing the existing concrete slab. Seconded by Commissioner Forkenbrock. All aye.

The fill material will be donated by Commissioner Krug.

The meeting adjourned at 1:50 p.m.

Candy Schmitt, City Clerk

Tim Lentz, Mayor